

UNT Facilities

Electrical Feeder Replacement Schedule

5/27/2008

Date	Building	Start	End	Comments
February				
26	Music Practice	21:00	6:00	pull tape broke
27	Music Practice	21:00	6:00	complete
28	Coliseum	22:30	6:00	rescheduled
29	Coliseum	22:30	6:00	rescheduled
March				
4	RTEP	22:30	6:00	conduit broken
5	RTEP	22:30	6:00	complete
6	Auditorium / Language-	22:30	6:00	postponed bad weather
7	Auditorium / Language	22:30	8:00	rescheduled
7	Physics / Curry switch	22:30	2:00	complete
11	Wooten	22:30	6:00	complete
12	RHA	19:00	4:00	complete
13	PEB	22:30	6:00	complete
14	Risk Mgt-	18:00	1:00	complete
17	ISB building	18:00	23:00	complete - thanks
17	ISB Computer	18:00	4:00	complete
18	ISB building	18:00	5:00	complete
19	GAB #1 & #2	18:00	2:00	complete
20	GAB #1 & #2	18:00	2:00	complete
21	Chilton	15:00	12:00	complete
25	Bain / Men's Gym	22:30	6:00	complete
26	Bain / Men's Gym	22:30	6:00	complete
27	Bain / Men's Gym	22:30	6:00	complete
28	Music Annex	22:00	6:00	complete
April				
1	PAC Annex	22:30	6:00	next winter intersession
2	Power Plant #2	22:00	6:00	complete
3	Power Plant #3	18:00	4:00	complete
4	Coliseum	18:00	2:00	complete
8	Hickory / Accelerator	22:30	6:00	complete
9	Hickory / Accelerator	22:30	6:00	complete
10	Auditorium / Language	22:30	6:00	complete
11	Physics / Curry	22:30	6:00	complete
13	Union / ESSC	7:00	18:00	complete
20	Union / ESSC	7:00	18:00	complete
May				
13	Bruce	8:00	14:00	complete
19-23	West Hall / Facilities			complete
This page last updated on:		8:35	5/27/2008	